

			F RTP_Fraser River Tunnel Project_DBA_LIVE																														
Activity ID	Activity Name	Original Duration	Start	Finish	F RTP Type of Work (Fami Prep Works)					2026												2027											
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Trestle Bridge																																	
F RTP_Fraser River Tunnel Project_DBA_LIVE																																	
Construction																																	
Civil Works & Utilities																																	
Deas Slough Bridge (Trestle Bridge incl.)																																	
Old Schedule																																	
Temporary Trestle Bridge																																	
Trestle Bridge - North Abutment																																	
Trestle Bridge - South Abutment																																	
Trestle Bridge - Spans & Fingers																																	
Jetties																																	
F RTP_Fraser River Tunnel Project_DBA_LIVE																																	
Construction																																	
Civil Works & Utilities																																	
Mobilization and other works																																	
Central Tunnel																																	
In-River Temporary Jetties & Storage Facilities																																	
Jetty S1 - Material Handling Pier SouthShore (Pier upriver south)																																	
Jetty N1 - Material Handling Pier North																																	
Containment Wall																																	
F RTP_Fraser River Tunnel Project_DBA_LIVE																																	
Construction																																	
Civil Works & Utilities																																	
North Tunnel Approach																																	
Containment walls																																	
Preparation for Containment walls																																	
Sheet piles																																	
Combi walls																																	
Threaded Rods																																	
Central Tunnel																																	
Containment Walls (updated Stage 2 29.09)																																	
North transition area - West cofferdam - 105+605 to 105+767																																	
South transition area - West cofferdam - 106+275 to 106+328																																	
South transition area - East cofferdam - 106+275 to 106+328																																	
Casting Basin (106+302 To 106+819) (updated Stage 2 29.09)																																	
Containment walls (updated Stage 2 29.09)																																	
Ground Improvement - Stone Columns																																	
F RTP_Fraser River Tunnel Project_DBA_LIVE																																	
Construction																																	
Civil Works & Utilities																																	
North Tunnel Approach																																	
Ground improvement																																	
Stone columns																																	
Dewatering																																	
Central Tunnel																																	
Casting Basin (106+302 To 106+819) (updated Stage 2 29.09)																																	
Ground improvement (updated Stage 2 29.09)																																	
Site establishment, Acoustic Barrier & Fencing																																	
F RTP_Fraser River Tunnel Project_DBA_LIVE																																	
Construction																																	
Civil Works & Utilities																																	
Mobilization and other works																																	
North Tunnel Approach (1054+400 - 1057+170)																																	
Central - Tunnel (1057+17-1064+96)																																	