

Activity Name	Original Duration	Start	Finish	Mar-26	Apr-26	May-26	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27
In Water Work (WIP - 06/02/2026)	2064	4/14/2026	12/8/2031												
In River Works - Season 00 (26/27)	296	4/14/2026	2/4/2027												
Logistic Jetties	203	7/16/2026	2/4/2027												
Logistic Jetty North (N1)	203	7/16/2026	2/4/2027												
Install Sheetpile Curtain § JN1 @ Ce	23	7/16/2026	8/8/2026												
Backfill the Ramp § JN1 @ Central	8	8/9/2026	8/17/2026												
Install Span 1-9 (180 m, 20 Vertical	36	8/17/2026	9/22/2026												
Drive 1 to 2 § JN1 @ Central	1	9/22/2026	9/23/2026												
Install Span 1-8 Drive (160 m, 18 Ve	32	9/23/2026	10/25/2026												
Drive 2 to 3 § JN1 @ Central	2	10/25/2026	10/27/2026												
Install Span 1-5 (120 m, 10 Vertical	18	10/27/2026	11/14/2026												
Dolphin 1-4 Installation § JN1 @ Ce	19	11/14/2026	12/3/2026												
Dredge - Jetty § jetty N1 @ Central	12	12/23/2026	1/4/2027												
Rock Armour - RipRap Type 2 (Rock:	4	1/4/2027	1/8/2027												
Logistic Jetty South East (S1)	203	7/16/2026	2/4/2027												
Install Sheetpile Curtain § JS1 @ Ce	39	7/16/2026	8/24/2026												
Backfill the Ramp § JS1 @ Central	6	8/25/2026	8/31/2026												
Install Span 1-7 Drive 1 (120 m, 14 \	29	8/31/2026	9/29/2026												
Drive 1 to 2 § JS1 @ Central	1	9/29/2026	9/30/2026												
Install Span 1-7 Drive 2 (120 m, 14 \	28	9/30/2026	10/28/2026												
Drive 2 to 3 § JS1 @ Central	1	10/28/2026	10/29/2026												
Install Span 1-5 (120 m, 10 Vertical	19	10/29/2026	11/17/2026												
Dolphin 1 Installation § JS1 @ Centr	20	11/17/2026	12/7/2026												
Dredge - Jetty § jetty S1 @ Central	16	12/7/2026	12/23/2026												
Rock Armour - RipRap Type 2 (Rock:	25	12/23/2026	1/17/2027												
Rock Armour - Separation Wall (DW	5	1/8/2027	1/13/2027												
Rock Armour - RipRap Type 1 (Rock:	18	1/17/2027	2/4/2027												
North / West - Piling Jetty / Cofferdam	157	4/30/2026	10/4/2026												
Pipe Pile wall type B installation § W	12	4/30/2026	5/12/2026												
Ramp installation § West cofferdam	55	5/12/2026	7/6/2026												
Spans installation (x3) § West coffe	12	7/6/2026	7/18/2026												
Pipe Pile wall type B installation § W	24	7/16/2026	8/9/2026												
Pipe Pile wall type B installation § W	55	8/10/2026	10/4/2026												
South / West - Piling Jetty / Cofferdam	134	4/14/2026	8/26/2026												
Pipe Pile wall type B § West cofferd	36	4/14/2026	5/27/2026												
Ramp installation § West cofferdam	45	5/27/2026	7/21/2026												
Spans installation (x2) § West coffe	8	7/21/2026	7/30/2026												
Pipe Pile wall type B § West cofferd	22	7/30/2026	8/26/2026												
South / East - Piling Jetty / Cofferdam	132	4/30/2026	9/9/2026												
Combi wall type A § East cofferdam	20	4/30/2026	5/25/2026												
Ramp installation § East cofferdam	45	5/25/2026	7/17/2026												

Activity Name	Original Duration	Start	Finish	Mar-26	Apr-26	May-26	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27
In Water Work (WIP - 06/02/2026)	2064	4/14/2026	12/8/2031												
Spans installation (x2) § East cofferi	8	7/16/2026	7/26/2026												
Combi wall type A § East cofferdam	38	7/27/2026	9/9/2026												
Trestle Bridge - Structure	74	9/19/2026	12/2/2026												
Frist Pair of Piles on Sheet Piles	2	9/19/2026	9/21/2026												
Frist Pair of Piles on Sheet Piles	2	9/19/2026	9/21/2026												
Trestle Bridge - Span 1	4	9/21/2026	9/27/2026												
Trestle Bridge - Span 16	4	9/21/2026	9/27/2026												
Trestle Bridge - Span 2	4	9/27/2026	10/1/2026												
Trestle Bridge - Span 17	4	9/27/2026	10/1/2026												
Trestle Bridge - Span 3	4	10/1/2026	10/6/2026												
Trestle Bridge - Span 18	4	10/1/2026	10/6/2026												
Trestle Bridge - Span 4	4	10/6/2026	10/11/2026												
Trestle Bridge - Span 19	4	10/6/2026	10/11/2026												
Trestle Bridge - Span 5	4	10/11/2026	10/15/2026												
Trestle Bridge - Span 20	4	10/11/2026	10/15/2026												
Trestle Bridge - Span 6	4	10/15/2026	10/20/2026												
Trestle Bridge - Span 21	4	10/15/2026	10/20/2026												
Trestle Bridge - Span 7	4	10/20/2026	10/25/2026												
Trestle Bridge - Span 22	4	10/20/2026	10/25/2026												
Trestle Bridge - Span 8	4	10/25/2026	10/31/2026												
Trestle Bridge - Span 23	4	10/25/2026	10/31/2026												
Trestle Bridge - Span 9	4	10/31/2026	11/4/2026												
Trestle Bridge - Span 24	4	10/31/2026	11/4/2026												
Trestle Bridge - Span 10	4	11/4/2026	11/9/2026												
Trestle Bridge - Span 25	4	11/4/2026	11/9/2026												
Trestle Bridge - Span 11	4	11/9/2026	11/14/2026												
Trestle Bridge - Span 26	4	11/9/2026	11/14/2026												
Trestle Bridge - Span 12	4	11/14/2026	11/18/2026												
Trestle Bridge - Span 27	4	11/14/2026	11/18/2026												
Trestle Bridge - Span 13	4	11/18/2026	11/23/2026												
Trestle Bridge - Span 28	4	11/18/2026	11/23/2026												
Trestle Bridge - Span 14	4	11/23/2026	11/28/2026												
Trestle Bridge - Span 29	4	11/23/2026	11/28/2026												
Trestle Bridge - Span 15	4	11/28/2026	12/2/2026												
Trestle Bridge - Span 30	4	11/28/2026	12/2/2026												
Trestle Bridge - Fingers	36	12/2/2026	1/7/2027												
Layby 03 - Span 1	4	12/2/2026	12/7/2026												
Layby 04 - Span 1	4	12/2/2026	12/7/2026												
Layby 03 - Span 2	4	12/7/2026	12/20/2026												
Layby 04 - Span 2	4	12/7/2026	12/20/2026												

Activity Name	Original Duration	Start	Finish	Mar-26	Apr-26	May-26	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27
In Water Work (WIP - 06/02/2026)	2064	4/14/2026	12/8/2031												
Layby 02 - Span 1	4	12/20/2026	12/24/2026												
Layby 05 - Span 1	4	12/20/2026	12/24/2026												
Layby 02 - Span 2	4	12/24/2026	12/29/2026												
Layby 05 - Span 2	4	12/24/2026	12/29/2026												
Layby 01 - Span 1	4	12/29/2026	1/3/2027												
Layby 06 - Span 1	4	12/29/2026	1/3/2027												
Layby 01 - Span 2	4	1/3/2027	1/7/2027												
Layby 06 - Span 2	4	1/3/2027	1/7/2027												
Canfisco Works (Dock removal and refurbishme	157	7/16/2026	12/20/2026												
Demolition works and removal of ol	30	7/16/2026	8/30/2026												
Over Water Demolition @ Canfisco	30	8/30/2026	10/13/2026												
Backfill and dewatering of bay @ Ca	40	10/14/2026	12/20/2026												
In River Works - Season 01 (27/28/2027)	162	7/16/2027	2/28/2028												
In River Works - Season 02 (28/29/2028)	152	7/16/2028	2/14/2029												
In River Works - Season 03 (29/30/2029)	185.63	7/16/2029	4/1/2030												
In River Works - Season 04 (30/31/2030)	98.3	5/22/2030	8/30/2030												
In River Works - Season 05	86	8/1/2031	12/8/2031												